BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Footpath in cross roads of Kempapura in Ward No.10 Kempapura
2	Amount of Work Portion	20,53,221.98.
3	Estimate cost	30.00 Lakhs
4	Name Of Contractor	Sri Ramesh U
5	Agreement No.	EE/BTP/WO/171/2022-23 , 15.03.2023
6	No. and date Under which the work order has been issued	171/2022-23 , 15.03.2023
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	12.6.23
9	Date of receipt of application in the sub-division office	12.6.23
10	Extension granted if any	
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	75%.
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	94 days.
15	Date of recommending time limit applied for	15.6.23 to 14.9.23
16	Wheather the original application of contractor is enclosed	Enclosed.
17	Balance work remaining to be done	25%.
18	Probable time required for completion of remaining work	14.9.23
19	Cost of work charged establishment charge on the work after the expiry of original period	–
20	Wheather the notice as per clause has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to Estimate modification & also delayed due to rain. Hence EOT may be Approved without penality.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT may be Approved with Nominal Penelity.

Assistant Engineer
Ward No 10

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone

Scanned with CamScanner

Dt: 12/6/23.
Place: Bangalore.

To

The Assistant Executive Engineer,
Kodigehalli Sub Division,
BBMP - Blore.

Respected Sir,

Sub:- Regarding Approval for Extension of time to Civil Works.
Ref: Work order No. EE/BTP/WO/171/22-23 dt 15/8/23.

With reference to the subject, I the undersigned Contractor Ramesh. U. is executing the Civil Work as per Reference Work order No. & date; But as per Work spot situation. Civil Work modification is there, & also continious rain in Work spot Locality. Hence (EOT) Extension of time Approved received for a Period of 94 days. i.e from 15.6.23 to 14.9.23. & oblige.

Thankingly

With regards.
U. Ramesh
(U. Ramesh)

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned with CamScanner